

**BEFORE THE NEBRASKA DEPARTMENT OF ENVIRONMENT AND ENERGY**

IN THE MATTER OF	)	Case No. 3552
	)	
VILLAGE OF GREELEY	)	
WASTEWATER TREATMENT	)	FIRST AMENDMENT OF
FACILITY	)	CONSENT ORDER
	)	
FID #57724	)	
	)	
Respondent.	)	

The Nebraska Department of Environment and Energy (NDEE) and the Village of Greeley (Respondent) voluntarily entered into a Consent Order on August 5, 2021, in which Respondent agreed to upgrade its wastewater treatment facility (WWTF). Paragraph 29 of the Consent Order required Respondent to submit a written project timeline for replacement of its WWTF. Paragraph 30 of the Consent Order required Respondent to implement and complete the project timeline as a schedule for compliance by the dates as listed therein.

As a result of Respondent having encountered unavoidable delays in acquiring the real property needed to site the upgraded WWTF, the parties agree that the revised timeline as attached to this First Amendment and titled, "Table 2 – Implementation Schedule (August 2023)", replace the initial timeline previously submitted in satisfaction of paragraph 29 and that it also become the schedule for compliance applicable to paragraph 30 of the Consent Order entered on August 5, 2021.

For Respondent:

By: Robert [Signature]  
Title: Chair person  
Date: 9/21/2023



For the Department:

IT IS SO ORDERED and AGREED this 27<sup>th</sup> day of September, 2023

A handwritten signature in black ink, appearing to read "J. Macy", written over a horizontal line.

Jim Macy  
Director  
Nebraska Department of Environment and Energy

**TABLE 2  
IMPLEMENTATION SCHEDULE (AUGUST 2023)**

<b>Task</b>	<b>Timeline</b>
Completion of Supplemental PER to NDEE and WWAC	September 2023
Finalize Land Option with Probate	October 2023
Secure Funding from WWAC Recommended Source (assume USDA, as CWSRF is not available until October 2025)	December 2023
Execute Engineering Contracts for Design and Construction Observation	January 2024
Complete Survey and Design of Proposed Improvements	March 2024 - June 2024
Obtain Permits and Easements	July 2024 - August 2024
Landowner Allowed to Harvest Crops	August 2024 - December 2024
Obtain Approval from Funding Agencies to Bid Project	December 2024
Advertise, Bid and Award Proposed Project	January - February 2025
Initiate Construction of Proposed Improvements	April 2025
Substantial Completion of Proposed Improvements	October 2025
Initiation of Operation	November 2025